

COMPLETION REPORT

1	Name of the work	Repairs and Maintenance of borewell at Sidedahalli Village Limit in Ward No. 14, Bagalagunte		
2	Sanctioned Estimate No. & Date	EE/DD/TS/445/17-18 21-12-17		
3	Head of Account which is chargeable	P-3329		
4	Instrument Order NO. & Date	EE/DD/00/364/17-18 26-03-2018		
5	Name Of Contractor	KRIDL		
6	Time Stipulated for Completion of work	- 90 days -		
a				
b	Delay in Exculpation of Work	—		
7	Measurement recorded in	RMB.NO 620/2017-18		
8	Check Measurement of the Asst	61936 TO 61941		
9	Name of the office/official in charge of the work	Bagalagunte Sub-Division		
10	a) Asst. Eng/junior Eng	D.S. Manjunath		
	b) Asst. Exe Engineer	Shivalakumar Vadeyar		
Sanctioned Estimate Amout		Amout Claims As per Actually Vide As per bills	Excess	Savings
5.00 Lacs		4,98,963.00	—	1037.00

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in



ASSISTANT ENGINEER.



ASSISTANT EXECUTIVE ENGINEER

ಬಿ.ವಾಸುದೇವ್
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಸಿ
ಬೆಂಗಳೂರು


EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.